

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to roads and drains at Westernside of R K Hegdenagara cross road and surrounding Areas in Ward No. 06

Description of Work

Sl No	Description of Work	Unit	Modified Schedule-B	Present Qty	% work done	Mar-21	Apr-21	May-21	Jun-21	Aug-21
1	KSRB 300 - Excavation for road, drains and similar works KSRB 300-1 Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods	Cum	2575.31	2496.07	103.17					
2	KSRB M2100-10: Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @ 0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. (P.No-222, No-27, 18)	Cum	391.25	391.25	100.00					
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering shuttering cost of material HOM of machinery curing etc., complete excluding cost of steel as per MORTH specification no.1500, 1700, 2200 including cost of material labour HOM complete as per	Cum	687.96	687.96	100.00					
4	KSRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palong in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.MORTH Specification No. 1600 & 2200 for TMT bars Fe 500. (P.No.239, 1500, 1700, 2200)	MT	48.28	48.28	100.00					
5	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M25 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm	1693.77	1693.77	100.00					
6	Providing and Fixing pre cast covering Slab 250mm thick made out of M25 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of all materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete.As per Engineer incharge. (Data Rate)	Sqm	74.95	74.94	100.01					
7	KSRB 4-1.6 : Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KRS.4.1.4.2, JP.No.13, I.No.4.6 of PW, P&I.WTD.SR 2018,191	Cum	38.46	38.46	100.00					
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift,transportation etc,complete.As per the direction of Engineer	Nos	3980.00	3980.00	100.00					
9	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Specification No. KSRB M800-6. (P.No.180, I.No.24.1 of PW, P&I.WTD SR 2018-19)	Sqm	620.50	620.50	100.00					

Planned %
Executed %

295
Asst. Executive Engineer
Project Division
10/7/20